



14/01/2022

Dear

Sydney Metro West (SSI-10038) Sydney Olympic Park Heavy Vehicles on Local Roads Request

I refer to the Sydney Olympic Park Heavy Vehicles on Local Roads request which was submitted to the Planning Secretary for approval in accordance with Condition D86 of SSI 10038. I also acknowledge your response to the Department's review comments and requests for additional information.

I note that the Sydney Olympic Park Heavy Vehicles on Local Roads Report:

- has been prepared in consultation with the Sydney Olympic Park Authority and the Traffic and Transport Liaison Group and no issues remain outstanding,
- · has been reviewed by Sydney Metro and no issues have been raised, and
- contains the information required by the conditions of approval.

As nominee of the Planning Secretary, I approve the Sydney Olympic Park Heavy Vehicles on Local Roads request, Revision 02, 22 December 2021, pursuant to condition D86 of SSI 10038.

You are reminded that if there is any inconsistency between the approved document and the conditions of approval, then the requirements of the conditions of approval will prevail.

Please ensure that you make the Sydney Olympic Park Heavy Vehicles on Local Roads request publicly available on the project website.

If you have any questions, please contact

Yours sincerely



As nominee of the Planning Secretary





Sydney Olympic Park Heavy Vehicle Route

SMWSTCTP AFJ OLP TF RPT-000001 Revision 02 Sydney Metro West Central Tunnelling Package





DOCUMENT APPROVAL

	Prepared By	Reviewed By	Approved By	
Name:				
Position:				
Date:				

REVISION HISTORY

Rev:	Date:	Pages:	Ву:	Description:
Α	14/10.2021	All		For internal review
00	22/10/2021	All		Submission to Sydney Metro and SOPA
01	29/11/2021	All		For submission to DPIE
02	22/12/2021	All		For submission to DPIE



CONTENTS

1. INTRODUCTION	
2. PURPOSE AND SCOPE	
3. PROPOSED ROUTES	
3.1 PROPOSE HEAVY VEHICLE ENTRY ROUTE	
3.2 SWEPT PATH ANALYSIS FOR HEAVY VEHICLE ENTRY ROUTE	
3.3 PROPOSE HEAVY VEHICLE EXIT ROUTE	4
3.4 SWEPT PATH ANALYSIS FOR HEAVY VEHICLE EXIT ROUTE	
3.5 ROAD SAFETY AUDIT OF THE HEAVY VEHICLE ROUTE	
3.6 ROAD DILAPIDATION SURVEY	
3.7 IMPACT TO SCHOOL, AGED CARE, OR CHILDCARE	
4. CONSULTATION WITH SOPA	
5. PROFESSIONAL QUALIFICATION	
6. APPROVAL	
7. CONCLUSION	8
APPENDIX A SWEPT PATH ANALYSIS	9
APPENDIX B ROAD SAFETY AUDIT	10



1. INTRODUCTION

Sydney Metro is Australia's biggest public transport program. Services on the North West Metro Line between Rouse Hill and Chatswood started in May 2019. The Sydney Metro network also includes Sydney Metro City & Southwest, Sydney Metro West and Sydney Metro Western Sydney Airport Sydney Metro West is a new 24 kilometre metro line between Westmead and the Sydney CBD (the Project) This infrastructure investment will double the rail capacity of the Greater Parramatta to Sydney CBD corridor with a travel time target between the two centres of about 20 minutes The planning approvals and environmental impact assessment for Sydney Metro West has been split into a number of stages recognising the size of the project This includes:

- Stage 1 Concept and all major civil construction works including station excavation and tunnelling between Westmead and The Bays. Planning approval for this stage was granted in March 2021
- Stage 2 All major civil construction works including station excavation and tunnelling from The Bays to Sydney CBD
- Stage 3 Tunnel fit-out, construction of stations, ancillary facilities and station precincts, and operation and maintenance of the Sydney Metro West line

Due to the Project's importance, the Project was declared to be Critical State Significant Infrastructure by the Minister for Planning and Public Spaces An Environmental Impact Statement (EIS) (Jacobs/Arcadis, 2020) for the Concept and Stage 1 (herein referred to as the Project) was placed on public exhibition from 30 April 2020 to 26 June 2020. Submissions were received from government, agencies, organisations and the public in repose to the project A Submissions Report was prepared by Sydney Metro in response to submissions received during the exhibition period and an Amendment Report was prepared by Sydney Metro in 2020 as a result of continued design development and refinement The Project was approved on 11 March 2021 (SSI 10038)

Stage 1 of the Project is being delivered under a number of packages in accordance with the Sydney Metro West Phasing Report The packages include:

- Phase A Power Enabling Works
- Phase B1 Central Tunnelling Package (Civils Works)
- Phase B2 Central Tunnelling Package (Tunnelling Works)
- Phase C Parramatta, Westmead and Clyde Demolition Works
- Phase D Greater Sydney Road Works
- Phase E Existing Rail Corridor Enabling Works
- Phase F Western Tunnelling

The Central Tunnelling Package (CTP) involves the design and construction of 11km of twin tunnels and underground station excavations from The Bays to Sydney Olympic Park

This document has been prepared for the CTP for the proposal of heavy vehicles access on specific local roads within the Sydney Olympic Park not identified in Condition A1 of the Project Conditions of Approval (CoA) for Sydney Metro West, to access the CTP Sydney Olympic Park construction site

2. PURPOSE AND SCOPE

This document has been prepared to address the Sydney Metro West Central Tunnelling Package (CTP) project Condition of Approval as shown in Table 1, which includes a cross reference to where the information has been addressed within this document.



TABLE 1 RELEVANT CONDITIONS OF APPROVAL

Projec	t Planning Approval (dated 11 March (SSI 10038))	Where addressed	
D84	The primary egress routes for spoil haulage trucks at Sydney Olympic Park metro station construction site must be determined in consultation with SOPA		
D86	Local roads proposed to be used by Heavy Vehicles to directly access construction sites that are not identified in the documents listed in Condition A1 of this schedule must be approved by the Planning Secretary and be included in the CTMPs	This document	
D87	All requests to the Planning Secretary for approval to use local roads under Condition D86 above must include the following: (a) a swept path analysis;	(a) Section 3 2 Section 3 4 Appendix A	
	(b) demonstration that the use of local roads by Heavy Vehicles for the CSSI will not compromise the safety of pedestrians and cyclists of the safety of two-way traffic flow on two-way roadways;	(b) Appendix B (c) Section 3.6	
	(c) details as to the date of completion of the road dilapidation surveys for the subject local roads; and	(d) Section 3.7 (e) Section 5	
	(d) measures that will be implemented to avoid where practicable the use of local roads past schools, aged care facilities and child care facilities during their peak operation times; and		
	(e) written advice from an appropriately qualified professional on the suitability of the proposed Heavy Vehicle route which takes into consideration items (a) to(d) of this condition.		
TT6	All trucks would enter and exit construction sites in a forward direction, where feasible and reasonable.	Section 3.1 Section 3.3	
TT7	Construction site traffic would be managed to minimise movements during peak periods		
TT24	Coordination and consultation with the following stakeholders would occur, where required, to manage the interface of projects under construction at the same time:	Section 4.1 Section 4.2	
	 Transport for NSW including Transport Coordination Department of Planning, Industry and Environment Sydney Trains NSW Trains Sydney Buses Sydney Water Port Authority of NSW Sydney Motorways Corporation Emergency service providers Utility providers 	Section 4.3	
	Construction contractors Coordination and consultation with these stakeholders would include: • Provision of regular updates to the detailed construction program, construction sites and haul routes		



Project Planning Approval (dated 11 March (SSI 10038))

Where addressed

- Identification of key potential conflict points with other construction projects
- Developing mitigation strategies in order to manage conflicts. Depending on the nature of the conflict this could involve:
 - Adjustments to the Sydney Metro construction program work activities or haul routes or adjustments to the program activities or haul routes of other construction projects

Coordination of traffic management arrangements between projects

The scope will cover the heavy vehicle route to be taken within Sydney Olympic Park; swept path analysis; road safety analysis; dates of road dilapidation survey; any measures to avoid schools, aged care facilities, and child care facilities; and recommendation that the route is suitability of the proposed heavy vehicle route

3. PROPOSED ROUTES

3.1 PROPOSE HEAVY VEHICLE ENTRY ROUTE

In addition to the approved EIS heavy vehicle routes, Acciona Ferrovial Joint Venture (AFJV) propose to use the following heavy vehicle route into the Sydney Olympic Park site (also shown in Figure 1):

- Australia Avenue (northbound)
- Sarah Durack Avenue (westbound)
- Olympic Boulevard (northbound)
- Herb Elliott Avenue (eastbound)





FIGURE 1 PROPOSE ADDITIONAL HEAVY VEHICLE ENTRY ROUTE TO SYDNEY OLYMPIC PARK SITE

Of those listed above, the following local roads were **not** identified in documents described in CoA A1 for access to the Sydney Olympic Park site:

- Sarah Durack Avenue (westbound)
- Olympic Boulevard (northbound)
- Herb Elliott Avenue (eastbound)

The use of these roads as construction site access has been identified in consultation with Sydney Olympic Park Authority (SOPA) as required under CoA D84. Evidence of this consultation will be included in the submission of this document to DPIE, as required in accordance with CoA A6

To provide safe access to the work sites, all trucks are to enter sites in a forward direction, where feasible and reasonable.

3.2 SWEPT PATH ANALYSIS FOR HEAVY VEHICLE ENTRY ROUTE

A swept path analysis for the above three site access roads has been undertaken to determine the suitability of these roads for heavy vehicle use This is included in **Appendix A**

Swept path analysis shows that the proposed heavy vehicle entry route is suitable for 19m prime mover and semi-trailer, and 19m truck and dog type vehicles.

One-off and special oversize deliveries will be managed under a separate process with National Heavy Vehicle Regulator. Oversize or overweight vehicles movements will comply with the National Heavy Vehicle Regulator (NHVR) where it has the authority to limit the time and route the oversize/overweight vehicle must use

3.3 PROPOSE HEAVY VEHICLE EXIT ROUTE

In addition to the approved EIS heavy vehicle route, AFJV proposed to use the following heavy vehicle route to exit the Sydney Olympic Park site (also shown in Figure 2):

- Figtree Drive (westbound)
- Olympic Boulevard (southbound)
- Sarah Durack Avenue (eastbound)
- Australia Avenue (southbound)





FIGURE 2 PROPOSE ADDITIONAL HEAVY VEHICLE EXIT ROUTE FROM SYDNEY OLYMPIC PARK SITE

Of those listed above, the following local roads were **not** identified in documents described in CoA A1 for access to the Sydney Olympic Park site:

- Figtree Drive (westbound)
- Sarah Durack Avenue (eastbound)

To provide a safe exit to the work sites, all trucks are to exit sites in a forward direction, where feasible and reasonable.

3.4 SWEPT PATH ANALYSIS FOR HEAVY VEHICLE EXIT ROUTE

A swept path analysis for the above two site exit roads has been undertaken to determine the suitability of these roads for heavy vehicle use This is included in **Appendix A**

Swept path analysis shows that the proposed heavy vehicle exit route is suitable for 19m prime mover and semi trailer, and 19m truck and dog type vehicles. This covers the general vehicle size that would be used by AFJV for spoil haulage and deliveries One-off and special oversize deliveries will be manage under a separate process with Sydney Olympic Park.

3 5 ROAD SAFETY AUDIT OF THE HEAVY VEHICLE ROUTE

A road safety audit was complete for the proposed heavy vehicle entry route and exit route Detail findings and response is included in **Appendix B**. In summary, there were no high risk items identified, and all medium risk items were considered 'improbable' in likelihood As such, the proposed entry and exit routes are acceptable routes for heavy vehicles.

3 6 ROAD DILAPIDATION SURVEY

Road dilapidation survey was completed in November 2021 (Sydney Metro, Transport for NSW, SOPA) as described in CoA D88. A copy of the dilapidation report with the photo/video records was distributed to Sydney Olympic Park Authority in accordance with CoA D87(c) on 3 December 2021

3.7 IMPACT TO SCHOOL, AGED CARE, OR CHILDCARE

Sarah Durack Avenue has footpath on both sides. The road is flanked by a train line on the northern side while the southern side is the P3 carpark. The residential property on the corner of Sarah Durack Avenue and Olympic Boulevard does not have any shops fronting Sarah Durack Avenue.

Along Olympic Boulevard between Sarah Durack Avenue and Herb Elliott Avenue, the eastern side contains a wide footpath and indented bus bay with no property frontage Along the western side there is a wide footpath and indented bus bay and access to the Sydney Olympic Park Aquatic Centre.

Along Figtree Drive, there is a footpath on both sides of the street. NSW institute of Sport is located east of the Sydney Olympic Park Station site, while a private company is located immediate opposite of the construction site.

Herb Elliott Avenue is within the original EIS route with footpath on both sides and with Ibis Hotel and the Abattoir Heritage Precinct located on the north side of Herb Elliott Avenue

There are no schools, aged care, or childcare facilities along the proposed heavy vehicle entry and exit route. The road safety audit have not identified any high risk items along the proposed route.



3 8 CONSTRUCTION TRAFFIC MANAGEMENT

Construction traffic volumes would be minimised during peak periods, and special events, where possible.

Table 3 1 shows the proposed construction traffic volumes involving light vehicles and heavy vehicles accessing the construction sites on a typical day. The construction traffic generation is no more than what has been allowed for in the EIS construction traffic volumes for each site.

TABLE 3.1: DAILY CONSTRUCTION TRAFFIC VOLUMES (TWO-WAY MOVEMENT) DURING PEAK ACTIVITY

Site	AM Peak Hour			PM Peak Hour		
	Heavy Vehicle	Light Vehicle	Total	Heavy Vehicle	Light Vehicle	Total
Sydney Olympic Park Station	8	40	48	8	46	54

4. CONSULTATION

4 1 CONSULTATION WITH SOPA

This document will be provided for consultation with SOPA. Evidence of this consultation and confirmation of the proposed routes will be provided in **Appendix C**.

4.2 TRAFFIC AND TRANSPORT LIAISON GROUP (TTLG)

AFJV has been undertaking consultation and communication with stakeholders in regard to traffic management A communication strategy is being developed with stakeholders and the site-specific CTMPs outline consultation activities during the works. The community will be notified of any current and upcoming construction works and traffic arrangement that have the potential to impact on stakeholders, community and businesses, prior to them occurring

A community communications strategy is being developed (in consultation with Sydney Metro) to notify stakeholders that may be affected by changes to transport, access and local traffic arrangements. The community communications and strategy are being prepared in accordance with the General Specification requirements (Section 5.1.10). Once prepared, the community communications strategy will be forwarded to TfNSW for approval.

A Traffic and Transport Liaison Group (TTLG) will be established to discuss with stakeholders in relation to the proposed construction activities, upcoming works and related traffic and transport implications.

AFJV Traffic Manager is to participate in monthly TTLG meetings throughout the project, or at an agreed frequency. The Traffic Manager is a member of the TTLG and acts as the authorised representative for the Project in matters related to traffic and transport. The Traffic Manager provides the relevant information relating to the Project to the group

AFJV consult with all relevant stakeholders prior to the commencement of any works. Potential stakeholders for this Project include:

- Sydney Metro
- Transport for NSW including:



- Centre for Road and Maritime Safety
- Metro Bus and Ferry Planning and Development
- Greater Sydney Planning and Programs
- Freight Strategy and Planning
- Customer Journey Planning
- Sydney Trains
- Port Authority of NSW
- Infrastructure NSW
- Department of Planning, Industry and Environment
- NSW Police
- NSW Fire and Rescue
- NSW Ambulance Service
- Inner West Council
- City of Canada Bay Council
- Burwood Council
- Parramatta City Council
- Bus operators
- Sydney Olympic Park Authority
- Concord Oval Redevelopment

4.3 TRAFFIC CONTROL GROUP (TCG)

Sydney Metro to establish Metro West wide TCG and the Traffic Manager will attend on behalf of AFJV and meet weekly, fortnightly or as agreed. TCG members typically include the Project Traffic Manager and representatives from TfNSW, SM, and where required Councils and SOPA.

The TCG is to discuss and agree on any and traffic and transport related issues associated with the Project. It is the TCG where decisions and changes are made on CTMPs, traffic management issues as they relate to the project work.

5. PROFESSIONAL QUALIFICATION

The author of this document is a qualified traffic engineer with twenty years of experience and consider the proposed heavy vehicle route to be suitable for use under CoA D87.

6. APPROVAL

Following consultation with SOPA, this document will be finalised (where changes have been identified as being required) and provided to the Planning Secretary for approval in accordance with CoA D86



Approved local roads will be included in the Construction Traffic Management Plans (CTMPs) required under CoA D85, which will also be submitted to the Planning Secretary for information before the commencement of any construction in the area identified and managed under each CTMP.


7. CONCLUSION


Swept path analysis have shown that there are no swept path clashes with the proposed heavy vehicle route Road safety audits had identified no high risk items and medium risk items have improbable likelihood. Road dilapidation surveys (required under CoA D87(c)) will be completed in November 2021 prior to any heavy vehicle usage on the proposed local roads described in this document Finally, there are no schools, aged care facilities or childcare facilities along the proposed heavy vehicle route.


Therefore, the proposed heavy vehicle entry and exit route is considered suitable for use and is recommended for approval





APPENDIX A SWEPT PATH ANALYSIS















































































APPENDIX B ROAD SAFETY AUDIT



Sydney Metro West Existing Conditions Road Safety Audit

Prepared for:

Acciona Ferrovial Joint Venture

5 October 2021

The Transport Planning Partnership



Sydney Metro West Existing Conditions Road Safety Audit

Client: Acciona Ferrovial Joint Venture

Version: V01

Date: 5 October 2021

TTPP Reference: 21319

Quality Record



Table of Contents

1	Road	Safety Audit Summary
2	Intro	duction
	2.1	Background
	2.2	Audit Objective
	2.3	Procedures and Reference Material
	2.4	Audit Team3
3	Roac	d Safety Audit Program 4
	3 1	Commencement Meeting 4
	3.2	Site and Field Audit
	3.3	Completion Meeting
4	Roac	d Safety Audit Findings 5
	4.1	Introduction
	4.2	Responding to the Audit Report
	4.3	Road Safety Audit Findings
5	Cond	cluding Statement 12
Tak	oles	
Table	e 4.1:	Risk Matrix5
Table	e 4.2:	Road Safety Audit Findings7

Figures

Figure 2 1: Audit Scope


2

APPENDICES

A. DESIGN DRAWINGS



1 Road Safety Audit Summary



The objective of this road safety audit is to examine and identify road safety concerns regarding the amended construction vehicle haul route associated with the construction of the Sydney Olympic Park metro station as part of the Sydney Metro West project. The amended route differs to the construction vehicle haul route proposed by the Environmental Impact Statement (EIS) for the Sydney Metro West project.

The findings of the road safety audit have been detailed in Section 4.3 of this report.



2 Introduction

2.1 Background

This report has been prepared on behalf of Acciona Ferrovial Joint Venture to present road safety audit findings that have been identified for the amended construction vehicle haul route associated with the construction of the Sydney Olympic Park metro station as part of the Sydney Metro West project. The amended route differs to the construction vehicle haul route proposed by the Environmental Impact Statement (EIS) for the Sydney Metro West project.

Specifically, the audit scope covered the following routes:

- **Inbound route**: from Australia Avenue, turn left onto Sarah Durack Avenue, turn right onto Olympic Boulevard, and then turn right onto Herb Elliott Avenue.
- Outbound route: from Figtree Drive, turn left onto Olympic Boulevard, turn left onto Sarah Durack Avenue, and then turn right onto Australia Avenue.

The scope of the road safety audit is shown in Figure 2.1.

Domino s Pizza Sydney Olympic Park Olympic Park 🕡 Ribs and Ru Olympic Park The Property Investors Alliance Treillage Tower 😱 Park Bikes 😉 LIV Indigo Village Gree Playgrour ar Park P Arc Of Pines Quaycentre Netball Central Ken Rosewall Arena **Inbound Route** Sydney Olympic Park Tennis World **Outbound Route** DFO Homebush

Figure 2 1: Audit Scope



2.2 Audit Objective

The objective of this road safety audit is to examine and identify road safety concerns regarding the amended construction vehicle haul route associated with the construction of the Sydney Olympic Park metro station as part of the Sydney Metro West project.

2.3 Procedures and Reference Material

The procedures used are described in the following guidelines:

- Roads and Maritime Services' 2011 Guidelines for Road Safety Audit Practices
- Austroads Guide to Road Safety 2019: Part 6 Managing Road Safety Audits
- Austroads Guide to Road Safety 2019: Part 6A Implementing Road Safety Audits.

Austroads checklist was used by the audit team as a reference in this road safety audit. Key elements examined included:

- general topics drainage, type and degree of access to development
- design issues
- intersections
- lighting, signs and delineation
- physical objects
- environmental constraints
- other matters including over size vehicles.

2.4 Audit Team





3 Road Safety Audit Program

3.1 Commencement Meeting

A formal meeting was not held.

3.2 Site and Field Audit

A site inspection was carried out on Tuesday 28 September 2021 in fine weather conditions during the daytime. This is in-line with the hours of construction which are proposed to be during the daytime period.

The vehicle route was driven, and adjacent pedestrian pathways were walked over in each direction to identify possible road safety concerns. Several photographs and video footage were taken

3.3 Completion Meeting

Not required.



4 Road Safety Audit Findings

4.1 Introduction

Table 4.1 provides specific details of the audit findings and a risk rating as high, medium or low. The risk ratings have been based on the risk matrix presented in Table 4.1, which has been adopted from the standard Austroads Risk Matrix.

Table 4 1: Risk Matrix

Likelihood	Highly probable	Occasional	Improbable
Severity			
Major			Medium
Moderate	High	Medium	Low
Minor	Medium	Low	Low

The terms in Table 4.1 are described below.

Likelihood:

- Highly probable: It is likely that more than one crash of this type could occur within a fiveyear period.
- Occasional: It is likely that less than one crash of this type could occur within a five-year period.
- Improbable: Less than one crash of this type could occur within a 10-year period.

Severity:

- Major: The crash is likely to result in a fatality or serious injuries
 For example, high/medium speed vehicle collision, high/medium speed collision with a fixed object, pedestrian struck at high speed, and cyclist hit by car.
- Moderate: The crash is likely to result in minor injuries or large scale of property damage
 For example, some slow speed vehicle collisions, cyclist falls, and rear end crashes.
- Minor: The crash is likely to result in minor property damage or many near miss crash events

For example, some slow speed collisions, pedestrian walks into object (no head injury), and car reverses into post.

Priority:

- High: Very important, and needs to be addressed urgently.
- Medium: Important, and needs to be addressed as soon as possible.
- Low: Needs to be considered as part of regular maintenance/planning program.



4.2 Responding to the Audit Report

As set out in the road safety audit guidelines, the responsibility for the road rests with the project manager, not with the auditor. The project manager is under no obligation to accept the audit findings. Neither is it the role of the auditor to agree to, or approve the project manager's responses to the audit.

The audit provides the opportunity to highlight potential road safety problems and have them formally considered by the project manager in conjunction with all other project considerations.

4.3 Road Safety Audit Findings

The audit findings are documented in Table 4.2 which provides:

- specific details of the road safety issues identified during the audit
- a risk level rating for each of the road safety audit findings.

It should be acknowledged that positive attributes of the audited road section have not been discussed. Deficiencies that do not cause a safety problem are also not listed.

In-line with Roads and Maritime Services' best practice recommendations have not been included in the road safety audit findings.



Table 4.2: Road Safety Audit Findings

Item No.	Location	Descriptions of Findings	Design/ Photo	Likelihood	Severity	Risk Rating	Designer Response
1,	Australia Avenue – Sarah Durack Avenue	There is a cycle lane marked within the road shoulder which significantly narrows at the left-turn slip lane from Australia Avenue to Sarah Durack Avenue. This results in cyclists having to share the travel lane with traffic,		Improbable	Major	Medium	Entry route via Sarah Durack Ave will be used as an alternate route in addition to Australian Ave.
		and namely, construction vehicles which have limited visibility towards cyclists. As observed on-site, this route is commonly utilised by cyclists. There is a risk of cyclists	111				Low heavy vehicle traffic volume will further reduce the likelihood of incidents
		being struck by left turning trucks.					Briefing to driver to expect cyclists within the Sydney Olympic Park area.
							No road design changes proposed.
2.	Sarah Durack Avenue	As observed on-site, pedestrians cross the road along midblock to access the P3 car park. Evidently, this is an existing concern as seen by the signage on-site at the car park exit reminding pedestrians to cross at the signals. This could result in a person being struck by a vehicle, which would be more severe if it involved a heavy vehicle.		Improbable	Major	Medium	Pedestrian volume is due to COVID centre located in Sydney Olympic Park. SOPA has installed signage and place personnel to direct pedestrians to the signal crossing.
							During some special events (e.g. Easter Show) access to worksite will be via Australian Ave, thus avoiding this area.
							No road design changes proposed:



Item No.	Location	Descriptions of Findings	Design/ Photo	Likelihood	Severity	Risk Rating	Designer Response
			Play II sofa. Gross the road at the lights				
3.	Figtree Drive	Sight lines between westbound vehicles on Figtree Drive and pedestrians at the southern kerb ramp are restricted by the curve in the roadway and overgrown roadside vegetation. This could lead to a vehicle-pedestrian collision, which could be exacerbated by the downward grade in travel lane on approach to the intersection		Improbable	Major	Medium	Low risk as trucks needs to slow down prior to turning onto Olympic Boulevard. Briefing to driver to expect pedestrians along Olympic Boulevard.
		and more heavy vehicles on this route.					During some special events (e.g. Easter Show) exit from worksite will be via Herb Elliott Ave and Australian Ave, thu avoiding this area
							No road design changes proposed



Item No.	Location	Descriptions of Findings	Design/ Photo	Likelihood	Severity	Risk Rating	Designer Response
			Figtree Drive Olympic Boulevard				
4.	Figtree Drive	Truck and dog vehicles are avoided in some high pedestrian areas as the gap for the draw bar between the truck and trailer can sometimes be mistaken to be two separate vehicles. A pedestrian could try to cross over the draw bar and get hit by the trailer as it accelerates.	THE PARTY OF THE P	Improbable	Major	Medium	Briefing to driver to expect pedestrians along Olympic Boulevard. During some special events (e.g. Easter Show) exit from worksite will be via Herb Elliott Ave and Australian Ave, thu avoiding this area. No road design changes proposed



Item No.	Location	Descriptions of Findings	Design/ Photo	Likelihood	Severity	Risk Rating	Designer Response
5.	Olympic Boulevard	There are locations where there is a kerb ramp with pavement tactiles and varied pavement surface freatment (across the roadway) which could suggest to pedestrians that they have right-of way at this location. Any miscommunication/misunderstanding between a motorist (including heavy vehicle driver) and pedestrian crossing the road could result in a collision. This severity of such incident occurring would be made worse if it involved a heavy vehicle.		Improbable	Major	Medium	Location north of Figtree Drive. This section of the road is not along the propose exit route. No road design changes proposed.
6.	Sarah Durack Avenue – Olympic Park Boulevard	The dedicated right-turn lane from Sarah Durack Avenue to Olympic Park Boulevard is approximately 30m in length. This would be able to accommodate a 19m heavy vehicle with one or two cars until the traffic would begin to protrude the adjacent through lane. This could impact road safety (as through traffic manoeuvres around the back of the queue) and intersection operation.		Occasional	Minor	Low	Entry route via Sarah Durack Ave will be used as an alternate route in addition to Australian Ave. Even if all heavy vehicles were to use Sarah Durack Ave, it will be approximately 1 heavy vehicle per 5min (approx.12 per hour) during peak period. The signal cycle time will be capable to allow vehicles to turn right without queuing.
							During some special events (e.g. Easter Show) exit from worksite will be via Herb Elliott Ave and Australian Ave, thus avoiding this area.



Item No.	Location	Descriptions of Findings	Design/ Photo	Likelihood	Severity	Risk Rating	Designer Response
							No changes proposed.
7.	Sarah Durack Avenue	The P3 car park shuttle bus stop is located on Sarah Durack Avenue, just before Olympic Boulevard. According to the Sydney Olympic Park website, the shuttle service travels between the P3 car park to Olympic Boulevard, presumably by turning right at the traffic signals (see figure). This could increase the probability of a sideswipe incident between an approaching	Olympic Boulevard P3 car park shuttle bus stop	Improbable	Minor	Low	Low risk due to low volume of heavy vehicles. During some specia events (e.g. Easter Show) exit from worksite will be via Herb Elliott Ave and Australian Ave, thus
		heavy vehicle and a shuttle bus merging across to the far right lane.					avoiding this area. No changes proposed.
8.	Olympic Boulevard – Herb Elliot Avenue	Despite there being No U-Turn signage at the intersection, vehicles were observed undertaking u-turns on Olympic Boulevard.	Herb Elliot Avenue		Note only		



5 Concluding Statement

The findings and opinions in the report are based on the examination of the specific road and environs, and might not address all concerns existing at the time of the audit.

The auditors have endeavoured to identify features of the road that could be modified in order to improve safety, although it must be recognised that safety cannot be guaranteed since no road can be regarded as absolutely safe.

While every effort has been made to ensure the accuracy of this report, it is made available strictly on the basis that anyone relying on it does so at their own risk without any liability to the Auditors.





Appendix A

Design Drawings





APPENDIX C CONSULTATION EVIDENCE

Please Note:
This appendix has been redacted to protect private personal information



APPENDIX D DILAPIDATION REPORT TO SOPA









Transmittal No: SMWSTCTP-AFJ-TX-000298

Contract No: CTP - 00013/13033 - Central Tunnelling Works Design and Construction

Sub Contract:

Date: 06 December 2021, 11:15 AM

Issued	Name
Ву	
Issued	Name
То	
Сс	
11_	

Reason for Issue	Issued for Information
Subject	Sydney Metro West - CTP - Project Planning Approval Condition D88 - Road Dilapidation Report - Sydney Olympic Park Authority

Dear

SMW-CTP D&C Deed Contract No 00013/13033

Project Planning Approval Condition D88 - Road Dilapidation Report

The Tunnelling Contractor refers to the requirements of Project Planning Approval Condition D88 which requires a Road Dilapidation Report to be provided to the relevant road authority prior to any local road being used by a Heavy Vehicle for the purposes of construction.

Pursuant to the above requirement, please find enclosed the Road Dilapidation Report for the relevant Local Roads within the Sydney Olympic Park area. The Tunnelling Contractor notes that the enclosed report covers areas which are in addition to those relevant to Sydney Olympic Park Authority (SOPA). This report is provided for information only.

Would Sydney Metro please issue this correspondence and enclosed report to SOPA.

Regards,

Click here to download all Transmittal files.

Item	Document No	Title	Rev	Sts	Type	Design Lots	Alt Doc No
1	SMWSTCTP-AFJ-1NL-CX-RPT- 000002	Sydney Metro West - CTP - Pre Construction Road Dilapidation Report - File 1 of 5	00.01	S3	RPT		
2	SMWSTCTP-AFJ-1NL-CX-RPT- 000003	Sydney Metro West - CTP - Pre Construction Road Dilapidation Report - File 2 of 5	00.01	S3	RPT		
3	SMWSTCTP-AFJ-1NL-CX-RPT- 000004	Sydney Metro West - CTP - Pre Construction Road Dilapidation Report - File 3 of 5	00.01	S3	RPT		
4	SMWSTCTP-AFJ-1NL-CX-RPT- 000005	Sydney Metro West - CTP - Pre Construction Road Dilapidation Report - File 4 of 5	00.01	S3	RPT		
	SMWSTCTP-AFJ-1NL-CX-RPT- 000006	Sydney Metro West - CTP - Pre Construction Road Dilapidation Report - File 5 of 5	00.01	S3	RPT		